

**BR C 44-1.76**

Labor	\$	11,964.99
Equipment	\$	3,220.36
Material	\$	<u>18,520.15</u>
Total	\$	33,705.50

Subcontractor Cost \$ - Subcontractor: None

Force Account Total	\$	33,705.50
Force Account Estimate	\$	49,940.00

Bridge crew efficiently installed a new structure type in less than two weeks which saved money as it was estimated the project would take three weeks. \$2000 was saved when the load rating was asked to be included as part of the ConTech structure purchase.